COMPLETION REPORT

1	Name of the work	Improvement and Providing Drinking of Water Supply in Bagalagunte in ward No. 14
2	Sanctioned Estimate No. & Date	EE/DD/AS/574/17-18. 01-12-2017 EE/DD/TS/413/17-18. dt 01-12-2017
3	Head of Account which is chargeable	P- 17 #1.
4	Instrument Order NO. & Date	EE/DD/WO/234/17-18 dt 24-02-2018
5	Name Of Contractor	Sri. K. MADHAVA REDDY, No. 898, 1st Cross, Muneshwara Nagara, Bagalagunte, Bengaluru-560073
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	———
7	Measurement recorded in	02-04-2018
8	Check Measurement of the Asst	———
9	Name of the office/official in charge of the work	AEE T. Dasarahalli Sub Division
10	a) Asst. Eng/junior Eng	ಜೆ.ಎ.ಇ ದಾಸರಹಳ್ಳಿ
	b) Asst. Exe Engineer	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
10.00	940828-00	—	59172-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ASSIATANT EXECUTIVE ENGINEER